GST : 29BLYPD0958A2ZW

ESS ESS BUILDERS

ESS/QC/110V-Y3/2021-22

Date: 24-03-2022

To,
The Executive Engineer,
Yelahanka Division,
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Item No	Description of work	Unit	Qty	Remarks
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled	Cum	7364.77	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:4:8 with OPC @ 180kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine	Cum	1116.48	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates	Cum	2264.98	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with	Tonne	135.16	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and Fixing Pre cast covering slab 100mm thick made out of CC, jelly 20mm Down Size with steel reinforcement including form work, curing, includeing cost of all materials	Sqm	5657.04	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form	Sqm	188.28	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum	Sqm	2559.33	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and	Cum	535.76	Work done upto the Billed Quantity and the Quality is Satisfactory
9	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively 400mm high and 450mm in length finished	Nos	16840.00	Work done upto the Billed Quantity and the Quality is Satisfactory

AE

#6,1st Main, PavamanaNagara, Kothanurdinne MainRoad, JPNagar 8th Phase, Bangalore-560078 E-mail:
essdhanu12@gmail.com

ESS ESS BUILDERS

Item No	Description of work	Unit	Qty	Remarks
10	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per	Sqm	2458.09	Work done upto the Billed Quantity and the Quality is Satisfactory
11	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers,trimming bottom and side slopes, in accordance with	Cum	4203.32	Work done upto the Billed Quantity and the Quality is Satisfactory
12	KSRRB 300-58. Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications.	Sqm	14011.06	Work done upto the Billed Quantity and the Quality is Satisfactory
13	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing in a	Cum	2096.71	Work done upto the Billed Quantity and the Quality is Satisfactory
14	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadamspecifications including pre mixing the material with	Cum	2795.61	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

With Regards,

For ESS ESS BUILDERS

For ESS ESS BUILDERS

Authorized Signatory

AE

#6,1st Main, PavamanaNagara, Kothanurdinne MainRoad, JPNagar 8th Phase, Bangalore-560078 E-mail: essdhanu13@gmail.com

GST : 29BLYPD0958A2ZW

ESS ESS BUILDERS

ESS/QC/110V-Y3/2021-22

Date: 24-03-2022

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Restoration and Improvements of Balance roads of Ambabhavani layout, Ambabhavaninagara, SLN Enclave, Kere Anjeenappa layout, Sainagara Phase-2, Anugraha layout, Avikya layout and Surrounding areas in ward no-03 of Yelahanka New town Sub division (PACKAGE NO-03)

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:4:8 with OPC @ 180kgs, with crushed 40mm and	Cum	1116.48	11	Per 100 cum	Meets Morth V Revision Standards
2	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 300kgs, with 20mm	Cum	2264.98	44	Per 100 cum	Meets Morth V Revision Standards
3	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	Ton	135.16	2	Per each dia	Meets Morth V Revision Standards
4	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture	Sqm	2559.33	6	Per 500 Sqm	Meets Morth V Revision Standards
5	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and	Cum	535.76	12	Per 100 cum	Meets Morth V Revision Standards
6	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and	Nos	16840.00	17	Per 1000 Nos	Meets Morth V Revision Standards
7	Construction of granular sub-base Grading V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	2096.71	6	Per 400 cum	Meets Morth V Revision Standards

#6,1st Main, PavamanaNagara, Kothanurdinne MainRoad, JPNagar 8th Phase, Bangalore-560078 E-mail:

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
8	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet	Cum	2795.61	14	Per 200 cum	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For ESS ESS BUILDERS

For ESS ESS BUILDERS

Authorized Signatory